

Neighbourhood & Community Care

Issue 3 15/06/2020 – 26/06/2020



Dear Neighbour,

Please see below up and coming planned works for the next 2 weeks please note moving forward when the demolition to the roof slab starts the excavators breaking times will be as follows 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm .

Monday 15/06/2020

- Continue Installation of the site hoarding
- Continue Installation of external scaffold levels 2 and 3.
- Soft Strip Works Ongoing materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.

Tuesday 16/06/2020

- Installation of hoarding ongoing
- Soft Strip Works Ongoing, materials being loaded in to skips from 1st floor level
- Installation of external scaffold levels 2 - 3.
- Enabling works on the roof elevation to allow plant to be lifted into place.

Wednesday 17/06/2020

- Installation of Scaffolding ongoing levels 2-3
- Hoarding Ongoing.
- Soft Strip Works Ongoing, materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.

Thursday 18/06/2020

- Installation of Scaffolding ongoing levels 2-3
- Hoarding Ongoing.
- Soft Strip Works Ongoing materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.

Friday 19/06/2020

- Installation of Scaffolding levels 2-3
- Hoarding completion due.
- Soft Strip Works Ongoing, materials being loaded in to skips from 1st floor level

- Enabling works on the roof elevation to allow plant to be lifted into place.

Monday 22/06/2020

- Installation of Scaffolding ongoing final level and mono-flex wrap
- Soft Strip Works Ongoing, materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.
- Plant deliveries to site.

Tuesday 23/06/2020

- . Installation of Scaffolding ongoing final level and mono-flex wrap
- Soft Strip Works Ongoing, materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.
- Plant deliveries to site

Wednesday 24/06/2020

- Installation of Scaffolding ongoing final level and mono-flex wrap
- Soft Strip Works Ongoing, materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.
- Plant deliveries to site

Thursday 25/06/2020

- Installation of Scaffolding ongoing final level and mono-flex wrap
- Soft Strip Works Ongoing, materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.
- Plant deliveries to site

Friday 26/06/2020

- Scaffolding completion due .
- Soft Strip Works Ongoing materials being loaded in to skips from 1st floor level
- Enabling works on the roof elevation to allow plant to be lifted into place.
- Plant deliveries to site

We will of course, endeavour to minimise any disruption and will continue to send you updates, as well as place updates on the notice boards located on the site hoardings as works progress.

We would like to thank you for your continued patience throughout our contracted works. We are always keen to improve our relationship with our neighbours and those affected by our works and would welcome any suggestions you may have.

If you have any queries or would like to know more about the site or about The O'Keefe Group, please do not hesitate to contact me Jason Beard; the Project Manager or Dave Foley; Contracts Manager or our main office on any of the details provided. I have listed our general site activities for the next two weeks ahead.

Yours sincerely,

O'Keefe Demolition Limited

Head Office:
St. Andrews House
1 Dreadnought Street
London
SE10 0PU

info@okeefe.co.uk

020 8858 9124

Project Manager & Project Contact:

Jason Beard 07976 390 593
jason.beard@okeefe.co.uk

Dave Foley 07917 031 274
dave.foley@okeefe.co.uk

Site Postal Address:

O'Keefe Site Office
Belmore Street
London
SW8 2JY

Out of Office Emergency:

07917 031 281