

Neighbourhood & Community Care

Issue 11 10/08/2020 – 21/08/2020



Dear Neighbour,

Please see below up and coming planned works for the next 2 weeks, please note the excavator breaking times will be as follows 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm normal site activities including plant movement, munching with plant processing materials with plant loading of materials down the internal chute and loading of bins will continue throughout the day the only activity under a time and noise restriction is the heavy breaking of the concrete slabs, bin lorries will continue to attend site to remove waste, all site traffic is marshalled by our trained traffic marshals, We will of course, endeavour to minimise any disruption while bringing lorries in and out of the site.

Monday 10/08/2020

- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.

Tuesday 11/08/2020

- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- . Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.
- Crane on site to remove scaffold from high level
- Hard core to be loaded away in lorries

Wednesday 12/08/2020

- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.

- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.
- Crane on site to remove scaffold from high level.
- Hard core to be loaded away in lorries.

Thursday 13/08/2020

- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.
- Crane on site to remove scaffold from high level.
- Hard core to be loaded away in lorries .

Friday 14/08/2020

- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.
- Hard core to be loaded away in lorries

Monday 17/08/2020

- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Scaffold to be struck in sequence with demolition.
- Hard core to be loaded away in lorries .

Tuesday 18/08/2020

- . Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Crane on site to remove scaffold from high level.
- Hard core to be loaded away in lorries.

Wednesday 19/08/2020

- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.
- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Crane on site to remove scaffold from high level
- Hard core to be loaded away in lorries .

Thursday 20/08/2020

- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.
- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Crane on site to remove scaffold from high level.
- Hard core to be loaded away in lorries .

Friday 21/08/2020

- Demolition of building breaking times 8:30am – 11:30 am then a break until 1:30pm then breaking will continue from 1:30pm- 4:30pm other site activities such as munching of concrete processing materials striking scaffold and loading of bins will continue throughout the day.
- Scaffold to be struck in sequence with demolition.
- Soft Strip Works Ongoing materials being dropped through internal chute and loaded in to skips from ground floor level.
- Hard core to be loaded away in lorries .

We will of course, endeavour to minimise any disruption and will continue to send you updates, as well as place updates on the notice boards located on the site hoardings as works progress.

We would like to thank you for your continued patience throughout our contracted works. We are always keen to improve our relationship with our neighbours and those affected by our works and would welcome any suggestions you may have.

If you have any queries or would like to know more about the site or about The O'Keefe Group, please do not hesitate to contact me Jason Beard; the Project Manager or Dave Foley; Contracts Manager or our main office on any of the details provided. I have listed our general site activities for the next two weeks ahead.

Yours sincerely,

O'Keefe Demolition Limited

Head Office:
St. Andrews House
1 Dreadnought Street
London
SE10 0PU

info@okeefe.co.uk

020 8858 9124

Project Manager & Project Contact:

Jason Beard 07976 390 593
jason.beard@okeefe.co.uk

Dave Foley 07917 031 274
dave.foley@okeefe.co.uk

Site Postal Address:

O'Keefe Site Office
Belmore Street
London
SW8 2JY

Out of Office Emergency:

07917 031 281